

ID	Task Name	Duration	Start	Finish	11	Apr '11	May '11	Jun '11	Jul '11	Aug '11	Sep '11	Oct '11	Nov '11	Dec '11	Jan '12	Feb '12	Mar '12	Apr '12	May '12	Jun '12	Jul '12	Aug '12	Sep '12	Oct '12				
1	GI-UKEPR-IH03 - Internal flooding safety case	391 days	Fri 01/04/11	Fri 28/09/12																								
2	Task 1 for GI-UKEPR-IH-03.A1	111 days	Fri 01/04/11	Fri 02/09/11																								
3	Bounding cases – Leak volume and retention volumes - Report	51 days	Fri 01/04/11	Fri 10/06/11																								
4	Transmission to ONR	0 days	Fri 10/06/11	Fri 10/06/11																								
5	ONR Assessment	18 days	Mon 18/07/11	Wed 10/08/11																								
6	Update following resolution of ONR comments (was not required)	17 days	Thu 11/08/11	Fri 02/09/11																								
7	Submission of finalised report (was not required)	0 days	Fri 02/09/11	Fri 02/09/11																								
8	Task 2 for GI-UKEPR-IH-03.A1	239 days	Thu 02/06/11	Mon 30/04/12																								
9	Bounding cases – Mitigation measures - Report	119 days	Thu 02/06/11	Mon 14/11/11																								
10	Transmission to ONR	0 days	Mon 14/11/11	Mon 14/11/11																								
11	Bounding cases - Mitigation Measures - Rev B - inc. Reactor Building annulus flooding	53 days	Tue 15/11/11	Thu 26/01/12																								
12	Transmission to ONR	0 days	Thu 26/01/12	Thu 26/01/12																								
13	ONR Assessment	20 days	Fri 27/01/12	Thu 23/02/12																								
14	Update following resolution of ONR comments (if applicable)	47 days	Fri 24/02/12	Mon 30/04/12																								
15	Submission of finalised report (if applicable)	0 days	Mon 30/04/12	Mon 30/04/12																								
16	Task 3 for GI-UKEPR-IH-03.A1 (Supplemental)	142 days	Thu 01/03/12	Fri 14/09/12																								
17	Multi legged Safety case for Rupture of Medium Energy Pipework	96 days	Thu 01/03/12	Thu 12/07/12																								
18	Transmission to ONR	0 days	Fri 13/07/12	Fri 13/07/12																								
19	ONR Assessment	15 days	Mon 16/07/12	Fri 03/08/12																								
20	Update following resolution of ONR Comments (if applicable)	30 days	Mon 06/08/12	Fri 14/09/12																								
21	Submission of finalised report (if applicable)	0 days	Fri 14/09/12	Fri 14/09/12																								
22	SSER sub-chapters	85 days	Fri 01/06/12	Fri 28/09/12																								
23	PCSR – Sub-chapter 13.2 – Internal Hazards Protection – Update (Advanced copy)	42 days	Fri 01/06/12	Mon 30/07/12																								
24	Transmission to ONR	0 days	Tue 31/07/12	Tue 31/07/12																								
25	ONR Assessment	20 days	Wed 01/08/12	Tue 28/08/12																								
26	Update following resolution of ONR comments (if applicable)	22 days	Wed 29/08/12	Thu 27/09/12																								
27	PCSR – Sub-chapter 13.2 – Internal Hazards Protection – Update (Final)	0 days	Fri 28/09/12	Fri 28/09/12																								

Task Progress Summary External Tasks Deadline

 Split Milestone Project Summary External Milestone