

ID	Task Name	Duration	Start	Finish	Predecessors	% Complete	Timeline																					
							2011		Qtr 3, 2011			Qtr 4, 2011			Qtr 1, 2012			Qtr 2, 2012			Qtr 3, 2012			Qtr 4, 2012			Qtr 1, 2013	
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
1	Action 1 of GI-UKEPR-CC03	312 days	Wed 24/08/11	Thu 01/11/12		47%	[Gantt bar from 24/08/11 to 01/11/12]																					
2	Task 1 - Summary Report of Lessons Learned for UK EPR	83 days	Wed 24/08/11	Fri 16/12/11		100%	[Gantt bar from 24/08/11 to 16/12/11]																					
3	Report and Analysis Preparation	83 days	Wed 24/08/11	Fri 16/12/11		100%	[Gantt bar from 24/08/11 to 16/12/11]																					
4	Issuance to ONR/EA/OCNS	0 days	Fri 16/12/11	Fri 16/12/11	3	100%	[Milestone diamond at 16/12/11]																					
5	Task 2 - Robustness Analysis of the UK EPR for Beyond Design Basis Events	198 days	Mon 09/01/12	Wed 10/10/12		43%	[Gantt bar from 09/01/12 to 10/10/12]																					
6	Task 2.1 - Seismic Events	198 days	Mon 09/01/12	Wed 10/10/12		42%	[Gantt bar from 09/01/12 to 10/10/12]																					
7	Report and Analysis Preparation	83 days	Mon 09/01/12	Wed 02/05/12		100%	[Gantt bar from 09/01/12 to 02/05/12]																					
8	Issuance to ONR/EA/OCNS	0 days	Wed 02/05/12	Wed 02/05/12	7	100%	[Milestone diamond at 02/05/12]																					
9	ONR/EA/OCNS Assessment and Convergence with EDF/AREVA	65 days	Thu 03/05/12	Wed 01/08/12	8	0%	[Gantt bar from 03/05/12 to 01/08/12]																					
10	Update of Report and Analysis (if applicable)	50 days	Thu 02/08/12	Wed 10/10/12	9	0%	[Gantt bar from 02/08/12 to 10/10/12]																					
11	Issuance of Updated Documentation (if applicable)	0 days	Wed 10/10/12	Wed 10/10/12	10	0%	[Milestone diamond at 10/10/12]																					
12	Task 2.2 - Flooding Events	189 days	Mon 09/01/12	Thu 27/09/12		44%	[Gantt bar from 09/01/12 to 27/09/12]																					
13	Report and Analysis Preparation	84 days	Mon 09/01/12	Thu 03/05/12		100%	[Gantt bar from 09/01/12 to 03/05/12]																					
14	Issuance to ONR/EA/OCNS	0 days	Thu 03/05/12	Thu 03/05/12	13	100%	[Milestone diamond at 03/05/12]																					
15	ONR/EA/OCNS Assessment and Convergence with EDF/AREVA	65 days	Fri 04/05/12	Thu 02/08/12	14	0%	[Gantt bar from 04/05/12 to 02/08/12]																					
16	Update of Report and Analysis (if applicable)	40 days	Fri 03/08/12	Thu 27/09/12	15	0%	[Gantt bar from 03/08/12 to 27/09/12]																					
17	Issuance of Updated Documentation (if applicable)	0 days	Thu 27/09/12	Thu 27/09/12	16	0%	[Milestone diamond at 27/09/12]																					
18	Task 3 - Robustness of Power Sources / Long Term Cooling	209 days	Mon 16/01/12	Thu 01/11/12		47%	[Gantt bar from 16/01/12 to 01/11/12]																					
19	Report and Analysis Preparation	99 days	Mon 16/01/12	Thu 31/05/12		100%	[Gantt bar from 16/01/12 to 31/05/12]																					
20	Issuance to ONR/EA/OCNS	0 days	Thu 31/05/12	Thu 31/05/12	19	100%	[Milestone diamond at 31/05/12]																					
21	ONR/EA/OCNS Assessment and Convergence with EDF/AREVA	65 days	Fri 01/06/12	Thu 30/08/12	20	0%	[Gantt bar from 01/06/12 to 30/08/12]																					
22	Update of Report and Analysis (if applicable)	45 days	Fri 31/08/12	Thu 01/11/12	21	0%	[Gantt bar from 31/08/12 to 01/11/12]																					
23	Issuance of Updated Documentation (if applicable)	0 days	Thu 01/11/12	Thu 01/11/12	22	0%	[Milestone diamond at 01/11/12]																					
24	Task 4 - Management of Severe Accidents	200 days	Mon 23/01/12	Fri 26/10/12		48%	[Gantt bar from 23/01/12 to 26/10/12]																					
25	Report and Analysis Preparation	95 days	Mon 23/01/12	Fri 01/06/12		100%	[Gantt bar from 23/01/12 to 01/06/12]																					
26	Issuance to ONR/EA/OCNS	0 days	Fri 01/06/12	Fri 01/06/12	25	100%	[Milestone diamond at 01/06/12]																					
27	ONR/EA/OCNS Assessment and Convergence with EDF/AREVA	60 days	Mon 04/06/12	Fri 24/08/12	26	0%	[Gantt bar from 04/06/12 to 24/08/12]																					
28	Update of Report and Analysis (if applicable)	45 days	Mon 27/08/12	Fri 26/10/12	27	0%	[Gantt bar from 27/08/12 to 26/10/12]																					
29	Issuance of Updated Documentation (if applicable)	0 days	Fri 26/10/12	Fri 26/10/12	28	0%	[Milestone diamond at 26/10/12]																					
30	Identification of Design Changes	70 days	Mon 23/04/12	Fri 27/07/12		0%	[Gantt bar from 23/04/12 to 27/07/12]																					
31	Stage 1 CMF(s) preparation	50 days	Mon 23/04/12	Fri 29/06/12	3FS-20 days	0%	[Gantt bar from 23/04/12 to 29/06/12]																					
32	Issuance to ONR/EA/OCNS	0 days	Fri 29/06/12	Fri 29/06/12	31	0%	[Milestone diamond at 29/06/12]																					
33	ONR/EA/OCNS Assessment of CMF(s)	20 days	Mon 02/07/12	Fri 27/07/12	32	0%	[Gantt bar from 02/07/12 to 27/07/12]																					
34	Action 2 of GI-UKEPR-CC03	115 days	Thu 14/06/12	Thu 22/11/12		0%	[Gantt bar from 14/06/12 to 22/11/12]																					
35	Task 1 - Response to HM Chief Inspector Report	110 days	Fri 22/06/12	Thu 22/11/12		0%	[Gantt bar from 22/06/12 to 22/11/12]																					
36	Report Preparation	55 days	Fri 22/06/12	Thu 06/09/12	-5 days, 27FF	0%	[Gantt bar from 22/06/12 to 06/09/12]																					
37	Issuance to ONR/EA/OCNS	0 days	Thu 06/09/12	Thu 06/09/12	36	0%	[Milestone diamond at 06/09/12]																					
38	ONR/EA/OCNS Assessment and Convergence with EDF/AREVA	50 days	Fri 07/09/12	Thu 15/11/12	37	0%	[Gantt bar from 07/09/12 to 15/11/12]																					
39	Update of Report (if applicable)	25 days	Fri 19/10/12	Thu 22/11/12	8FS-20 days	0%	[Gantt bar from 19/10/12 to 22/11/12]																					
40	Issuance of Updated Documentation (if applicable)	0 days	Thu 22/11/12	Thu 22/11/12	39	0%	[Milestone diamond at 22/11/12]																					
41	Task 2 - PCSR/PCER/CSA Updates	103 days	Thu 14/06/12	Tue 06/11/12		0%	[Gantt bar from 14/06/12 to 06/11/12]																					
42	Identification of Potentially Impacted Documentation (Letter)	0 days	Thu 14/06/12	Thu 14/06/12	FS+5 days, 2	0%	[Milestone diamond at 14/06/12]																					
43	PCSR/PCER/CSA Preparation (Advance Version)	55 days	Fri 22/06/12	Thu 06/09/12	42FS+5 days	0%	[Gantt bar from 22/06/12 to 06/09/12]																					
44	Issuance to ONR/EA/OCNS	0 days	Thu 06/09/12	Thu 06/09/12	43	0%	[Milestone diamond at 06/09/12]																					
45	ONR/EA/OCNS Assessment and Convergence with EDF/AREVA	23 days	Fri 07/09/12	Tue 09/10/12	44	0%	[Gantt bar from 07/09/12 to 09/10/12]																					
46	Update of PCSR/PCER/CSA (if applicable)	20 days	Wed 10/10/12	Tue 06/11/12	45	0%	[Gantt bar from 10/10/12 to 06/11/12]																					
47	Issuance of Updated Documentation	0 days	Tue 06/11/12	Tue 06/11/12	46	0%	[Milestone diamond at 06/11/12]																					

